



Project Status Report

June 28, 2010

Project	Engineer	Contractor	CONSTRUCTION			
			% Complete	Start	Estimated Completion	Contract Amt
Streets						
Laurent Street Reconstruction - Ph I (Business 59 to Airline Road)	Urban Engineering	Triple B Services, L.L.P.	100%	11/1/2007	12/30/2009	\$ 9,690,580
Laurent Street Reconstruction - Ph II (Airline Road to Sam Houston)	Urban Engineering	Total Site, Inc.	21%	1/23/2010	3/23/2011	\$6,175,964
Sam Houston Drive Reconstruction Project	CivilCorp	Under Bid	0%	Estimated 11/1/10	Estimated 11/1/13	Estimated \$22,000,000
2009-10 Rehab/Overlay (Anaqua Ave., Industrial Dr., Circle St., Imperial Dr., & Cozzi Circle)	COV	4-Big Construction Enterprises, LLC.	0%	3/10/2010	12/31/2010	\$878,275
2008-09 Sidewalk Project Ph. II (Navarro St, Laurent St., Lone Tree Rd.)	COV	4-Big Construction Enterprises, LLC.	64%	11/27/2009	8/1/2010	\$116,730
Main St. & Deleon Plaza Improvements (Downtown Sidewalks)	Urban Engineering	SER Construction	5%	5/20/2010	11/18/2011	\$2,284,072
Red River Reconstruction (Sam Houston to Ben Jordan)	COV	Lester Contracting, Inc.	0%	Estimated 8/1/10	Estimated 6/1/11	\$2,149,467
Remove & Replace Traffic Signal (Navarro/Crestwood)	HDR	Traf-Tex Inc	23%	4/5/2010	9/1/2010	\$265,420
2009-10 Crack Seal Project	COV	SCR Construction Co, Inc.	38%	2/1/2010	6/31/10	\$520,000
2009-10 Sidewalk Project Phase II (Laurent St., Ben Wilson St.) (HUD Block Grant #B-09-MC-48-0510)	COV	Ranger Constructions	0%	Estimated 9/1/10	Estimated 12/1/10	\$68,140
2009-10 Sidewalk Project Phase I (Hike and Bike Trail, Ben Jordan St., Houston Hwy., and Red River Str.)	COV	Ranger Constructions	0%	Estimated 9/1/10	Estimated 1/1/11	\$160,686
Loop 463 Overpass Project (Salem & Mockingbird)	TxDOT	Under Design	95%	-	-	-
Red River Entrance to Park	COV	Triple B Services, L.L.P.	85%	7/11/2009	7/11/2010	\$890,653
TxDOT Signal/Highway Improvement @VISD Schools	TxDOT	Hunter Industries	5%	2/1/2010	9/1/2010	\$2,500,000 +/-

Project	Engineer	Contractor	% Complete	Start	Estimated Completion	Contract Amt
Utilities						
Downtown Water and Sanitary Sewer Line Replacement Project - Phase I, Projects 1 and 2	PBS&J	Triple B Services	91%	6/1/2009	2/11/2010	\$2,945,176
2009-10 Fire Hydrant and Water Valve Maintenance Project	City of Victoria	Hydrotec	29%	5/13/2010	8/21/2010	\$34,075
Lift Station Rehab Hwy 77 & Magruder Lift Stations	Urban Engineering	Mercer Construction, Co.	64%	1/28/2010	9/1/2010	\$381,326
2009-10 Sanitary Sewer Line Cleaning Project	City of Victoria	Cleanserve, Inc.	100%	2/15/2010	6/31/10	\$56,043
Downtown Water & Sanitary Sewer Line Replacement Proj-PH I-Projects 3 & 4	PBS&J	SER Construction Partners, LTD.	23%	3/15/2010	11/2/2010	\$2,092,475
Rehabilitation - Water Tower #1	Tank Industry Cons.	Blastco Texas, Inc.	72%	2/15/2010	7/26/2010	\$560,475
Greenbriar Sanitary Sewer Improvements	COV	Huff & Mitchell	0%	Estimated 7/15/10	Estimated 2/15/11	\$877,800
Downtown Water & Sanitary Sewer Line Replacement Proj-PH I-Projects 5 & 6	PBS&J	Under Design	50%	-	-	\$3,009,230